

# Shower Door Experts



## Install Checklist

Date \_\_\_\_\_  
 Client \_\_\_\_\_  
 Installer(s) \_\_\_\_\_  
 Balance due \_\_\_\_\_  
 Comments \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

**Prior to Caulk**

- 1 Glass reveals are even around perimeter of door
- 2 Door opens and closes smoothly
- 3 Shims applied as needed so no movement is possible
- 4 All vinyls are cut cleanly and are the correct length
- 5 All glass, metal, floors and tile have been cleaned SPOTLESS
- 6 Clean edge of glass w/ alcohol and sand prior to "L"


**Hardware**

- 1 Set screws and clips are tight
- 2 Bottom sweep operates smoothly and is cut cleanly
- 3 Hinges have even reveals
- 4 Silicone applied to interior of hinge (if applicable)
- 5 Deflector tail piece added to backside and caulked (if applicable)
- 6 Screw header pieces to vertical posts


**Caulk**

- 1 Caulk "T" sweep - BOTH SIDES
- 2 Caulk interior of hinge
- 3 Caulk end caps
- 4 Caulk any corner joints on Centecs/Lucettes (rubber joint, metal to metal, magnet to metal)
- 5 Hands and knees inspection both inside and out
- 6 Framed units - caulk vertical metal at strike to eliminate rattling


**Site**

- 1 Give maintenance sheet to client
- 2 Review/collect any outstanding balance
- 3 Double check all trash and debris has been removed from jobsite
  - \*Enclosure has been swept and vacuumed insided and out
  - \*Workspace left as clean as, if not cleaner than, how we found it


**Other**

- Review sealer, squeegee, maintenance kit products w/ clients
- \*Maintenance kits left for CCS sales who purchased factory sealant
  - \*Cardinal Armor Wash left for clients w/ Cardinal Armor, **NOT 10**


**I TOOK A PICTURE (circle one)    YES    NO**